



BOND UPDATE

April 18, 2023

Project Updates

LCHS Parking Lot

- Two Concrete Pours Completed (April 4th & April 17th)
- Next Steps: Curbs, Striping, Parking Lot lights
- Estimated completion: On Schedule

Creekside Elementary

- Sub-contractor bids due April 18th
- Approval of GMP (Guaranteed Maximum Price) - MISD Board on May 2nd

Lake Creek HS Addition

- Sub-contractor bids due April 19th
- Approval of GMP (Guaranteed Maximum Price) - MISD Board on May 2nd

Project Updates

Package B – CTE & Ag Science Center

CTE Center

- Completed Schematic Design
- Starting Design Development
- Design process continues through October 2023
- Sub-contractor bids and approvals November – December 2023
- Construction begins January 2024

Ag Science Center

- Design committee conducted second meeting on April 10th
- Schedule follows CTE Center

Project Updates

Package C – Montgomery JH, Lincoln, MES

- Guaranteed Maximum Price approved February 2023
- Projects currently in permitting process with City & County
- Construction to begin end of May

Project Updates

MHS

- Started Schematic Design
- Finalizing project scope
- Design process continues through December 2023
- Sub-contractor bids and approvals January & February 2023
- Construction begins Spring 2024

Athletic Complex

- Finalizing project scope
- Design process continues through October 2023
- Sub-contractor bids and approvals November & December 2023
- Construction begins early 2024

Upcoming Projects

MHS Auxiliary Stadium Lighting Replacement

- Cost approved January 17
- Originally scheduled to start April 1 (delayed)
- Estimated completion June 30 (pushed back due to spring FB workouts)

Artificial Turf Projects (MHS & LCHS Baseball / Softball)

- Design completed
- Advertisement / Bidding to start week of April 24
- Board Approval May 2023

Upcoming Projects

LCHS Batting Cages

- Design completed
- Advertisement / Bidding to start week of April 24
- Board Approval May 2023

